



COPPER CREEK ES


Temporary Certificate of Occupancy has been received for staff and students.





Paving on the parking lot is ahead of schedule, striping has been completed





Continue working on the underground utilities on main addition






Pouring the sidewalk and installing the canopy




Final finishes on the agriculture building, completing the agricultural punch list.



Coaches' office



Training room



Locker room


Coaches
have moved
in,
contractor
working on
final punch
items.



Ice machine



Team room meeting area



Showers





TURF PROJECTS

Turf placement ongoing



Prairie Vista MS

Started turf



Creekview MS



E-layer mobilizing



Highland MS

Waiting on track surfacing crew



Willkie MS



Turf ongoing



Chisholm Trail HS



Saginaw HS

Turf in progress, placing infill



LAKE COUNTRY ES

Working on the final cut on the southeast corner of the property



Three building pier machines are on site



NETWORK OPERATIONS CENTER (NOC)



Systems are operational, the generator will arrive at the end of September.



PROGRESS UPDATE OF OTHER PROJECTS

- Security Upgrades at Multiple Campuses and Jim Knight Maintenance Facility Additions and Renovations – Contractor is ordering hardware, they are working on the permit and notice to proceed on the warehouse
- Central Office – Still in final review, competitive sealed proposal (CSP) will be recommended as the procurement method
- Eagle Mountain HS – Design and site development continues, talks are in progress with developer regarding a middle school site.
- Wayside MS – Working on site development